

NFE Checkin 11/7/2025

Agenda

- Review of Last week's Action items
- Review of progress on PDU setup
- Discuss next steps concerning the power application.

Review of Last week's Action items

- Submit Contributions by tomorrow: Dansturn + Arinda == Done
- Find remaining balance for Sezibwa rentals: Aaron === Aaron to update
- Submit expenses for Sezibwa Rentals to Open Collective: Dansturn + Aaron == Pending, Dansturn will submit receipts by Monday
- Follow up with Scott on
 - Last month meter reading feature: Arinda == Scott hasnt been responsive. Follow up more
 - Needed to retry commands a couple of times, why?: Arinda == Has dependency on Scott, pending
- Build PDU and deploy next week: Dansturn == work in progress. to be done by Monday
- Code 10 Application: Aaron ==. Aaron to update when he wakes up

Action items for this week

- Complete meter assembly in the PDU by Monday 14th July == Dansturn
- Add stands and secure lock on the PDU and deliver to site by Monday 14th July == Dansturn
- Pull ABC (1 span) to the proposed service point. By Next meeting == Dansturn
- Push connection application in tandem with the pending PDU works == Dansturn
- Follow up Scott again === Hillary

Revision #2

Created 12 July 2025 03:34:39 by hillary.arinda

Updated 19 July 2025 02:21:20 by aaron.tushabe